

General Renovation and Maintenance Project Update for 2022

Campus	Project Description	Start Date	Expected Completion Date	Status
Natabua Campus	Hostel Facility - Hall H & I boys' dorm General renovation	Feb 2022	Nov 2023	H Block - 95% completed. WIP I Block - 10% completed. WIP
Natabua Campus	Hostel Facility - washroom general renovation Hall D, E, F & G	Nov 2022	May 2023	D&E - 100% Completed. F&G - 100% completed.
Natabua Campus	Hostel Facility - Washroom general renovation Hall A, B & C	Feb 2022	Jun 2023	75% completed. WIP
Natabua Campus	Administration Building - General Renovation and Cyclone Upgrade to B-Block Roof	Feb 2022	Aug 2022	Completed
Natabua Campus	Supply of stone-based floating planks	Feb 2022	May 2022	Completed.
Natabua Campus	Hostel Facility - General renovation of Hall D, E & G	Feb 2022	Jun 2022	Completed
Natabua Campus	Electrical Powerline mains upgrading works to B block	May 2022	Mar 2023	90% Completed. WIP
Natabua Campus	Clearing of drains and installation of new culverts on edge of the ground	Aug 2022	Sep 2022	Completed.
Natabua Campus	New perimeter Boundary fencing Upgrade	Sept 2022	Mar 2023	60% Completed, WIP
Mc-Gregor Hostel, Lautoka	Hostel washroom upgrade	Feb 2022	Aug 2022	Completed
Mc-Gregor Hostel, Lautoka	McGregor Hostel Common washroom upgrade	Nov 2022	Feb 2023	70% Completed, WIP

Updated 9th May 2023

Mc Gregor Hostel, Lautoka	Backup, water centralization storage system.	Jan 2022	Feb 2022	90% Completed, project delayed due to procurement of Water filter and supplier issues.
Derrick Campus, Samabula	General Renovation to the Exterior of building E-Block Renovation	Feb 2022	Aug 2022	Completed.
Derrick Campus, Samabula	Installation of Concrete benches for the new Bures around the campus.	Oct 2022	Oct 2022	Completed.
Derrick Campus, Samabula	Maintenance and Repair Works at E-Block Walkway	Jul 2022	Aug 2022	Completed.
Nasinu Campus, Valelevu	Maintenance of Male Dormitory Washroom and Dormitory Rooms	May 2022	Jul 2022	Completed.
Nasinu Campus, Valelevu	Maintenance of campus access Road and Carpark area for the students and staff.	Mar 2022	Jan 2023	75% of Works Completed
Nasinu Campus, Valelevu	Temporary car-park facility for staff and students	Aug 2022	Dec 2022	Completed.
Nasinu Campus, Valelevu	Maintenance Works to H-block and the main hall walkway	Sept 2022	Jan 2023	85% completed WIP
Nursing Campus, Tamavua	The new sewer reticulation connection to WAF mains	Jan 2022	Jun 2022	Completed
Nursing Campus, Tamavua	Maintenance and painting work at B block	Jan 2022	Mar 2022	Completed
Nursing Campus, Tamavua	Hostel Facility – Installation of hot water System FSN Campus	Feb 2022	Mar 2022	Completed

Updated 9th May 2023

Nursing Campus, Tamavua	New perimeter fencing for Nursing Campus	Sept 2022	Mar 2023	65% Completed, WIP
CAFF Campus, Koronivia	Backup, water centralization storage system.	May 2022	Apr 2023	30% Complete, WIP
CAFF Campus, Koronivia	A Block hostel drying shed; Construction of drying shed	Jun 2022	Jul 2022	Completed.
CAFF Campus, Koronivia	New Drying Shed behind Girl's Hostel	Apr2022	Apr 2022	Completed
Crop Farm Koronivia	Maintenance works to tutorial room, Replacement of windows & Doors, internal wall repair works, floor repair works, and painting	Nov 2022	Apr 2022	Completed
Hoodless House, Brown Street	Minor renovation works to the existing cafeteria	May 2022	Jun 2022	Completed
Pasifika, Extension Street	Emergency doors and replacement of existing windows	Jul 2022	Aug 2022	Completed.
JBS Clinic, CWM	General Maintenance including roof replacement.	July 2022	Oct 2022	Completed.

Proposed General Renovation and Maintenance Project Update 2023

Campus	Project Description	Proposed Start Date	Expected Completion Date	Remarks
CAFF Campus, Koronivia	B block General Renovation and Maintenance Works	Nov 2023	Mar 2024	Planning Phase
CAFF Campus, Koronivia	D block renovation and maintenance works	Nov 2023	Mar 2024	Planning Phase
FMA, Nasese	General Painting to Exterior of Simulator Building	Jun 2023	Oct 2023	Documentation and designing in progress.
Hoodless House, Brown Street	General Maintenance and Renovation work	Nov 2023	Mar 2024	Tender Phase
PCP, Brown Street	Washroom Upgrade	Apr 2023	Sep 2023	Awarded, awaiting semester break for commencement since currently in-use.
Derrick Campus, Samabula	Replacement and upgrade of the perimeter fence	Jan 2023	May 2023	Construction stage, 35% Work in Progress
NTPC, Narere	Construction of new fencing works	Jan 2023	April 2023	Construction stage, 15% Work in Progress
SPHPC, Tamavua	Upgrade of lecture room	Mar 2023	June 2023	80% Work in Progress
Pasifika Campus	Contraction of New fence and retaining wall	Apr 2023	Nov 2023	Seal Bid Stage
Pasifika Campus	Refurbishment works at Dinning Hall, Bookshop space	Feb 2023	Mar 2023	100% Completed
Naduna Campus, Labasa	Temporary Car park space	Jun 2023	Sept 2023	Planning Stage
Natabua Campus	Refurbishment works at Dinning Hall	Jun 2023	Sept 2023	Planning Stage

Updated 9th May 2023

Proposed Plan for Division Capex 2023

Campus	Project Description	Proposed Start Date	Expected Completion Date	Remarks
Nasinu Campus, Valelevu	Water Centralization and rainwater harvest Program	Aug 2023	Mar 2024	Planning Stage
Hoodless House, Brown Street	Sewer connection to WAF mains	Mar 2023	Aug 2023	Tender Awarded.
Nadi Campus, Namaka	Construction of new sitting bures	Feb 2023	Jun 2023	Tender Awarded.
Pasifika Campus, Koronivia	Construction of new sitting bures	Feb 2023	Jun 2023	Tender Awarded.
Nadi Campus	Backup Power supply/Generator	Apr 2023	Nov 2023	Documentation and Designing stage.
Ba Campus	Backup Power supply/Generator	Apr 2023	Nov 2023	Sealed bid stage
Accommodation Quarters	Unilodge and staff quarters upgrade works	Apr 2023	Nov 2023	Sealed bid stage
SPHPC & Nursing Campus	Road upgrade and Drainage improvement work	Oct 2023	Apr 2024	Planning Stage
Natabua Campus	Water Centralization and rainwater harvest including reticulation of water infrastructure and water lines	Oct 2023	Mar 2024	Documentation and Designing Stage
Derrick Campus	Switchboard upgrade works	Nov 2023	Apr 2024	Planning Stage