Maintenance Catalogue

1. Maintenance Program (Planned Projects) for 2023

| Campus | Project Description | Proposed Start Date | Expected Completion Date | Remarks | |
|-------------------------------|--|------------------------|--------------------------------|--|--|
| Nasinu | | | | | |
| Nasinu Campus | Maintenance of campus access Road and Carpark area for the students and staff. | Mar 2022 | Dec 2023 | Completed | |
| Nasinu Campus | Maintenance Works to H- block and the main hall walkway | Sept 2022 | Jan 2023 | Completed | |
| Nasinu Campus | Backup water to VC's Office | Jun 2023 | Jun 2023 | Completed | |
| Nasinu Campus | Portable water connection to Gymnasium | Jun 2023 | Nov 2023 | Completed | |
| Nasinu Campus | New tank base at FHOR & Quarters 63/64 | Jun 2023 | Nov 2023 | Completed | |
| Pasifika | | | | | |
| Pasifika Campus | Refurbishment works at Dinning Hall, Bookshop space | Feb 2023 | Mar 2023 | Completed | |
| Pasifika Campus | Exhaust system | Sep 2023 | Jan 2024 | 95% completed, WIP | |
| Natabua | | | | | |
| Natabua Campus | Electrical Powerline mains upgrading works to B block | May 2022 | May 2023 | Completed | |
| Natabua Campus | New perimeter Boundary fencing Upgrade | Sep 2022 | Nov 2023 | 95% Completed Work in-progress | |
| Natabua Campus | Hostel Facility - washroom general renovation Hall D, E, F & G | Nov 2022 | May 2023 | Completed | |
| Natabua Campus | Hostel Facility – Washroom general renovation Hall A, B & C | Feb 2022 | Jun 2023 | Completed | |
| Natabua Campus | Hostel Facility - Hall H & I boys' dorm General renovation | Feb 2022 | Jan 2024 | H Block - Completed I Block – Completed | |
| Nursing | | | | | |
| Nursing Campus, Tamavua | New perimeter fencing for Nursing Campus | Sept 2022 | Mar 2023 | Completed | |
| CAFF | | | | | |

Maintenance Catalogue: January 2024

| CAFF | Backup, water centralization | May 2022 | Apr 2023 | 30% Complete |
|--|--|--------------------------------------|----------|--|
| Campus | storage system. | | | Project on Hold; awaiting new water reticulation upgrade to complete before the water back system is connected. |
| CAFF | New water reticulation works | Oct 2023 | Jun 2024 | 80% completed WIP |
| CAFF Campus | Maintenance works to Dog shed | Jun 2023 | Jul 2023 | Completed |
| CAFF Campus | B block General Renovation and Maintenance Works | Jan 2024 | Jul 2024 | Planning Phase |
| CAFF Campus | D block renovation and maintenance works | Nov 2023 | Mar 2024 | Planning Phase |
| Derrick | | | | |
| Derrick Campus | Replacement and upgrade of the perimeter fence | Jan 2023 | Dec 2023 | 80% Completed WIP |
| Derrick Campus | B102 Lab - Automotive workshop alteration and renovation | Jul 2023 | Nov 2023 | Completed |
| E206 Room Derrick Campus | Lecture room renovation Shalendra plumbing and joinery | Nov 2023 | Feb 2024 | 40% completed WIP |
| D-Block Roof water proofing works | Application of water proofing membrane | Oct 2023 | Nov 2023 | Completed |
| B block, Alla cart space | Conversion to Library space | Oct 2023 | Nov 2023 | Completed |
| Derrick Campus | Renovation and. conversion of Bookshop space to ICT/UIMS office | 20 th December 2023 | Feb 2024 | 80% Completed WIP |
| SPHPC | | | | |
| SPHPC, Tamavua | Upgrade of lecture room | Mar 2023 | Jun 2023 | Completed |
| Narere | Γ | Τ | | I |
| Narere Campus | 2 story building- Partial Roof and Gutter replacement | Jul 2023 | Sep 2023 | Completed |
| Narere Campus | Water Reticulation: New water tank base and backup water storage | Jul 2023 | Nov 2023 | 95% Completed WIP, pumps yet to installed |
| Narere Campus | Upgrade of existing fence works | Feb 2023 | Nov 2023 | 85% Completed WIP |
| Narere Campus | Common washroom upgrade | Nov 2023 | Jan 2024 | Scope completed, awaiting delivery of fit outs |
| Narere Campus | Student sitting Bure | Dec 2023 | Feb 2024 | Location yet to be confirmed by CP as the location for CPI project was |

| | | | | changed to where this bure was situated | |
|---------------------------------|---|---------------------------|------------------------|---|--|
| Narere Campus | APO office | Oct 2023 | Dec 2023 | Completed | |
| Ва | • | • | | | |
| Ba Campus | Construction of new generator shed at Ba Campus | May 2023 | Aug 2023 | Completed | |
| Ba Campus | Supply and installation of window grills – Gothic Mesh | July 2023 | Aug 2023 | Completed | |
| РСР | · | | · | | |
| PCP, Brown Street | Washroom Upgrade | Nov 2023 | Dec 2023 | Work in Progress, 35% Completed | |
| Hoodless Hou | se | | | | |
| Hoodless House | Sewer reticulation project for Hoodless House | Sep 2023 | Apr 2024 | Work in Progress, 10% Completed | |
| Hoodless | General Maintenance and | 16 th Jan 2024 | 8 th August | Work in Progress, 15% Completed | |
| House, | Renovation work | | 2024 | | |
| Brown | | | | | |
| Street | | | | | |
| FMA | 1 | | | | |
| FMA | General Painting to Exterior of Simulator Building | Nov 2023 | Mar 2024 | Planning Stage | |
| McGregor Wa | shroom | | | | |
| Mc-Gregor Hostel, Lautoka | McGregor Hostel Common washroom upgrade | Nov 2022 | Nov 2023 | Completed | |
| Naduna Campus | | | | | |
| Naduna | 2 x tutorial room | Nov 2023 | Dec 2023 | Completed | |
| Campus | | 1100 2025 | Dec 2025 | | |
| Naduna Campus | Road upgrade | Nov 2023 | Dec 2023 | Completed | |

2. Additional Projects for 2023

| Campus | Project Description | Proposed Start Date | Expected Completion Date | Remarks |
|---------|--------------------------------|------------------------|--------------------------------|---|
| Natabua | Refurbishment works at Library | Nov 2023 | Jan 2024 | 100% completed |
| Campus | | | | |
| Natabua | Dining Hall roofing | Sep 2023 | Nov 2023 | Completed |
| Campus | | | | |
| Natabua | Ground access road | Nov 2023 | Jul 2024 | Planning Stage |
| Campus | | | | |
| Natabua | Unilodge Renovation | Sep 2023 | Nov 2023 | Demolition completed, works |
| Campus | | | | on hold due to termite infestation in roof framing |

3. Capital Project Update for 2023

| Campus | Project Description | Proposed Start Date | Expected Completion Date | Remarks |
|----------------------------|---|------------------------|--------------------------------|---|
| Nasinu Campus, Valelevu | Water Centralization and rainwater harvest Program | Aug 2023 | Mar 2024 | Documentation and Designing stage. With consultants |
| Nadi Campus | Backup Power supply/Generator | Apr 2023 | Nov 2023 | Awarded to Clyde equipment, contract yet to be signed |
| Ba Campus | Backup Power supply/Generator | Apr 2023 | Nov 2023 | Shed constructed awaiting delivery of switchboard, |
| Accommodation Quarters | Unilodge and staff quarters upgrade works | Apr 2023 | Nov 2023 | Work in progress 20% completed |
| SPHPC & Nursing Campus | Road upgrade and Drainage improvement work | Oct 2023 | Apr 2024 | Tender Award stage |
| Natabua Campus | Water Centralization and rainwater harvest including reticulation of water infrastructure and water lines | Oct 2023 | Mar 2024 | Tender evaluation stage |
| Derrick Campus | Switchboard upgrade works | Jan 2024 | Jun 2024 | Consultant engaged- Technical documentation stage. |